



## End-User Information & Installation Notification

To ensure 100% customer satisfaction and proper future service support, **RATIONAL** must obtain the following information, upon order placement, concerning the end-user of the equipment.

**Please return completed form to RATIONAL USA with purchase order**

\_\_\_\_\_  
End user name/name of business (required)

\_\_\_\_\_  
End user phone (required)

\_\_\_\_\_  
Street address (required)

\_\_\_\_\_  
City/State/Zip Code (required)

\_\_\_\_\_  
Primary contact name (required)

\_\_\_\_\_  
Primary contact phone or cell# (required)

\_\_\_\_\_  
Fax (optional)

\_\_\_\_\_  
Primary contact email (required)

PO Number \_\_\_\_\_

Equipment Dealer Name & Phone #: \_\_\_\_\_

- I/We have purchased the “**RATIONAL Installation**” and **Pre-Installation Site Survey** directly from RATIONAL USA. I/We have received the RATIONAL Certified Installation flyer including the specification for Pre-Installation Site Survey and understand what is included. A Pre-Installation Site Survey requires notification two (2) business weeks in advance of scheduled ship date. Installation request must be received seven (7) business days prior to desired install date to allow for scheduling. If no notifications have been provided the ship date supersedes site survey.
- I/We will purchase the “**RATIONAL Installation**” directly from RATIONAL USA”. **Declining the site survey I/We accept full responsibility for site readiness.** I/We have received the RATIONAL Certified Installation specification sheet and understand what is included with a standard Installation. Installation request must be received seven (7) business days prior to desired install date to allow for scheduling.
- I/We will purchase the “RATIONAL Installation and Pre-Installation Site Survey or RATIONAL Installation” from a RATIONAL Authorized Installer. **Accepting responsibility I/We will negotiate work and pricing directly with a RATIONAL authorized installer.** All coordination of the installation and site survey will be between signee and RATIONAL Authorized Service Company.  
RATIONAL Authorized Service Company: \_\_\_\_\_
- I/We **decline** the “RATIONAL Installation”, and **accept full responsibility for installation.** I/We understand that by declining this service, RATIONAL USA will not warranty service calls related to improper installation. I/We understand that an Installation Manual is delivered with every RATIONAL unit.

***Please note that Rational USA will ship on the requested PO Ship Date unless notification has been received 48 business hours in advance. Upon notification of change request the new ship date will be entered in the RATIONAL system. Please note any change of ship date requires the 48 business hour notice.***

***Chef Assistance new installation End Customer Team Training – Please contact your RATIONAL Customer Care Manager to schedule your End Users team training 2 to 3 weeks in advance of desired training to allow synchronization of our RATIONAL Certified Chef and the customers’ schedule. Should a start-up introductory training be needed to meet GC project requirements please contact your local RATIONAL representative or your Customer Care Manager. Please note that a Start-up and Chef Assistance are different requests.***

Name: \_\_\_\_\_

Title: \_\_\_\_\_

Sign: \_\_\_\_\_

Date: \_\_\_\_\_

**This form can be completed by the dealer /or the end-user**



For peace of mind get connected with RATIONAL!

<i>Installation</i>	Manufacturer trained certified installer.
<i>Site Survey</i>	Finalizes details and guarantees customer location is set for installation.
<i>Professional Start-Up</i>	Manufacturer trained installer ensures proper operation.

Ensure optimal performance of your SelfCookingCenter® whiteefficiency® from day 1!

<i>Installation Includes:</i>	<ul style="list-style-type: none"> <li>› Travel within 50 miles (100 miles round-trip) of installer</li> <li>› Professionally reviewed and managed install process</li> <li>› Pre-installation site survey</li> <li>› Assembly of purchased equipment</li> <li>› Stacking of purchased equipment</li> <li>› Placement of unit</li> <li>› Leveling of unit</li> <li>› Connection to existing utilities within 3 feet of unit*</li> <li>› Operational/functional test</li> </ul> <p>*See reverse for details</p>								
<i>Standard Pricing Does Not Include:</i>	<ul style="list-style-type: none"> <li>› Delivery to end user location: unit must be within 5 feet and have clear and unobstructed path to final installed position</li> <li>› Special licensing or permits</li> <li>› Overtime travel or labor</li> <li>› Removal of packing material</li> <li>› Removal and scrapping of old equipment</li> <li>› Installation kit</li> </ul>								
<i>Installation Pricing for SelfCookingCenter® whiteefficiency®/ CombiMaster® Plus:</i>	<table border="0"> <tr> <td>61, 62, 101 &amp; 102</td> <td>\$1,000 first unit and \$800 for each additional unit</td> </tr> <tr> <td>201 &amp; 202</td> <td>\$1,200 first unit and \$1,000 for each additional unit</td> </tr> <tr> <td>UltraVent® or Combi-Duo installation</td> <td>\$200 each when purchased with unit installation</td> </tr> <tr> <td>Integrated Fat Drain</td> <td>\$100 each when purchased with unit installation</td> </tr> </table>	61, 62, 101 & 102	\$1,000 first unit and \$800 for each additional unit	201 & 202	\$1,200 first unit and \$1,000 for each additional unit	UltraVent® or Combi-Duo installation	\$200 each when purchased with unit installation	Integrated Fat Drain	\$100 each when purchased with unit installation
61, 62, 101 & 102	\$1,000 first unit and \$800 for each additional unit								
201 & 202	\$1,200 first unit and \$1,000 for each additional unit								
UltraVent® or Combi-Duo installation	\$200 each when purchased with unit installation								
Integrated Fat Drain	\$100 each when purchased with unit installation								

This program can also be purchased directly from your RATIONAL Authorized Service Agent.





# RATIONAL Certified Installation Program

## \*Installation Requirements

**RATIONAL Certified Installation** includes final connection to existing Electrical, Water, Gas, and Drain connection types as outlined below.

- › All connections must be within 3 feet of unit placement or additional charges may be incurred.
- › It is the responsibility of the customer to ensure that all existing utility connections meet local codes.
- › It is recommended that customer purchase RATIONAL Installation Kit, which includes most items required for a typical installation. Some installation locations will require additional materials to be purchased by the customer.

### Installation Area

- › Gas units must be installed under a hood in accordance with local regulations and standards.
- › Electric units may require installation under a hood depending on local regulations and standards.
- › Deep fryers cannot be installed at rear of unit.
- › Units must only be installed in frost-free rooms.
- › Minimum clearance when there is a heat source on the left-hand side of unit 14” to protect components. RATIONAL approved heat shield can be used if distance is not achievable.
- › Recommended distance of 20” on left-hand side of unit for carrying out maintenance work.
- › **Table Models** - If on mobile stand with flexible connections that allow unit to be moved forward while still connected to gas, electric, and water; must maintain a minimum clearance of 2” to the left/right/rear of unit (except floor models).
- › **Floor Models** - must have minimum clearance of approximately 20” on the left-hand side of the unit.

### Electrical Connection

- › Installer will connect to existing electrical junction box or disconnect.
- › Each unit requires an independently fused power supply line.
- › Power cable is not included with unit (power cable included with optional installation kit).

#### Electric Heated Unit

	Breaker Size / Fuse = A					
SCC/CMP	61	62	101	102	201	202
2 AC 208V	60					
2 AC 240V	70					
3 AC 208V	35	70	60	125	125	200
3 AC 240V	40	80	75	150	150	250
3 AC 440V	20	35	30	60	60	100
3 AC 480V	25	40	35	70	70	110

	Wire Size = AWG					
SCC/CM	61	62	101	102	201	202
2 AC 208V	#4					
2 AC 240V	#4					
3 AC 208V	#8	#3	#4	#2	#1	4/0
3 AC 240V	#8	#3	#4	#2	#1	3/0
3 AC 440V	#14	#8	#8	#4	#4	#2
3 AC 480V	#14	#8	#8	#4	#4	#3

Use copper wire only for power supply connections

- › An independent fused power supply is recommended.
- › All units equipped with power cable approximately 8 feet long.

#### Gas Heated Unit

Single Phase	61	62	101	102	201	202	
1 AC 120V	X		X		X		Comes with 5-15P Cord & Plug
2 AC 208V	X	X	X	X	X	X	Comes with 6-15P Cord & Plug
2 AC 240V	X	X	X	X	X	X	Comes with 6-15P Cord & Plug

- › 120V unit connection to residential type GFI of insufficient leakage current is not advisable, random, and/or nuisance trips of the breaker could result.

#### Gas Model 61, 62, 101 Model 102, 201, 202

- › Gas shut off valve with ¾” female NPT pipe thread connection required.
- › Gas shut off valve with 1” female NPT pipe thread connection required.

### Water

- › Water shut off valve with ¾” male garden hose connection per unit needed. If using water filtration, it is recommended there be one filtered connection and one non-filtered connection per unit.

### Drain

- › All units have 2” OD hub connection and are supplied with banded seal coupling for 2” OD copper drain pipe. Position of the floor drain must not be under unit.
- › Preferred floor drain placement: Table models: right/rear of unit; Floor models: left/rear of unit.

\* For complete installation requirements, please see the current version of the RATIONAL Installation Manual and/or contact RATIONAL USA Technical Support at (866) 891-3528.