

V3-203-1 Pre-Installation Customer Checklist

Below are the services required to be in place prior to the installation of the Vivreau system. If you have any questions regarding these services, please call our service line 877-999-1044.

WATER SUPPLY

1 potable ½" cold water supply terminating in a ½" ball valve, ½" female pipe thread (ball valve must be accessible for service and installation). Minimum water pressure 50 PSI and Minimum water flow 80 Gallons per hour. *The Vivreau system incorporates back flow prevention. Any additional back flow devices required by local or state code must also be supplied by the customer prior to installation. There should not be any other filters/pre-filters before the Vivreau system.

ELECTRICAL OUTLET

(1) 15amp electrical receptacle (5-15 R) 120v, 60 Hz (Electrical run current 7 amps)

Drip Tray and Cobra

Cut out for Drip Tray and Cobra as per attached template.

*The taps must be mounted on the work surface directly above the main system.

DRIP TRAY DRAIN

Drip tray must be plumbed to waste. Customer will need to supply a vertical trapped receptacle according to state and local codes. The receptacle must be at least 1 ¼" ID.

VENTILATION

If the system is to be installed in an enclosed space or cabinet, adequate ventilation must be provided (failure to provide ventilation will cause system failure).

Location of Services (all services must be accessible for installation and service)

Please ensure all services are kept within 40" of bottling system.

Water shut-off valve to be located at low level. Please ensure that there is sufficient room for a 12" inch long fitting to be connected to the shut-off valve.

Top of waste receptacle should be located between 12" and 18" Inches from ground level.

Customer Acknowledgement: Please check the appropriate boxes below.

The following REQUIRED services are available as per the above and the Vivreau system specifications:

Water Supply Yes	Insurance	Do you require a certificate of insurance?
Electric Yes	Yes	If yes please include requirements
Drip Tray Drain Yes		
Ventilation Yes		Mandatory Installation Site Photos:
Cuts for Drip Tray and CobraYes		In order to confirm your installing technician appointment,
		please email photos of the installation site and all services
		to your fulfillment coordinator.

Delivery Standard Delivery is to your loading dock by a freight carrier.

Additional Delivery Services:

Lift Gate Service(no loading dock) \$175

Inside Delivery (delivery indoors to your floor/suite) \$150

The checked off services are ready and available for installation. I acknowledge that if any of these services are not available and the installation is scheduled Vivreau may charge us for a service call.

Name

Title

Signature

Date

Location Name



